



KHYBER PAKHTUNKHWA CITIES IMPROVEMENT PROJECT
PROJECT MANAGEMENT AND CONSTRUCTION SUPERVISION CONSULTANTS
MINCONSULT SDN BHD
JOINT VENTURE
CREATIVE ENGINEERING CONSULTANTS



Ref: KPCIP/PMSCS/RE-ATD/CW-02/Lot-2/109

Date: 18th December 2023

To,

The Project Manager
ZKB-M/S T.T. SH-INSAAAT LIMITED LIABILITY COMPANY (JV)
Abbottabad

Project: ADB LOAN 4160-PAK & LOAN 8412-PAK (AIIB CO-FINANCING): KHYBER PAKHTUNKHWA CITIES IMPROVEMENT PROJECT (KPCIP); OCB-KPCIPCW-02 Procurement of Works for improvements/Construction of Water Supply System: LOT-2; Rehabilitation and upgradation of Water Supply to WTP with SCADA in Abbottabad Including New Water Treatment Plant, Abbottabad.

Subject: Submission of Monthly Progress Report under Sub Clause 4.21 of GCC/PCC.

Reference: 1. Your Letter No. ZKB-T. T Sh. INSAAT(JV).KPCIP/LOT-2.Abbottabad/LGE&RDD/2023/123 Dated: 4th December 2023

With reference to your above letter while reviewing your submitted monthly progress report of November 2023 we observed the following deficiencies/ discrepancies which needs correction.

1. The accumulative plan progress up to end of November 2023 is 2.71% instead of 2.83% as shown by you.
2. The RFI approved during November 2023 is 26 instead of 5 as shown by you.
3. The pending shop drawing is 9 number instead of 23 as shown by you. The approved shop drawing is 15 number instead of 8 as shown by you.
4. Submittal for PVC, UPVC, HDPE, fitting & fixtures & Kawsar pipes has been shown by you as approved, while it is yet to be approved.
5. DPE/Planning Engineer has been shown in September, October and November while he has left the organization in October 2023.
6. Mechanical and Water Expert is not available at site.
7. 2 Surveyor has been shown in the month of September, October and November while 1 is available on site.
8. Steel shuttering has been shown available on site while it is not existing on site.
9. The submitted MPR pages are not bearing the number, please mention page number on all pages of the report.
10. Possession of access road is handed over with letter of commencement & you are using it.
11. Revised construction drawing for shifted structures i.e. Belt filter press, Sludge Thickener and Pumping station have been submitted to you through our letter no KPCIP/PMSCS/RE-ATD/CW-02/Lot-2/98 dated 1st December 2023.

Your Sincerely,

Engr. Said Afsar
The Engineer/Resident Engineer
Water Supply System (Abbottabad)
PMSCS-KPCIP

KHYBER PAKHTUNKHWA CITIES IMPROVEMENT PROJECT
PROJECT MANAGEMENT AND CONSTRUCTION SUPERVISION CONSULTANTS
MINCONSULT SDN BHD
JOINT VENTURE
CREATIVE ENGINEERING CONSULTANTS



1. Project Director (PMU-KPCIP, LGE&RDD).
2. Director Technical (PMU-KPCIP, LGE&RDD).
3. Team Leader (PMSCS-KPCIP)
4. Project Design and Supervision Coordinator (DTL), (PMSCS).
5. Contract Expert (PMSCS-KPCIP)
6. Contract & Claim Engineer (PMSCS).
7. Planning Engineer (PMSCS)
8. Chief Executive Officer, (WSSCA)
9. Focal Person (CIU-Abbottabad)
10. Office File

APPROVED FOR
SUBMISSION OF
PROPOSAL OF WORK
FOR REHABILITATION
OF LOT 21

Submission of Work