



# WATER AND SANITATION SERVICES COMPANY ABBOTTABAD

(Registered Under Section 42 of the Companies Ordinance 1984)

Ph: 0992-9311048, Email: [wsscabbottabad@gmail.com](mailto:wsscabbottabad@gmail.com)



No. CEO/WSSCA/023/ 8645

Date: 13/06/2023

To,

The Engineer/Resident Engineer  
Project Management and Construction Supervision Consultant,  
Khyber Pakhtunkhwa Cities Improvement Project,  
Abbottabad

**Subject: KHYBER PAKHTUNKHWA CITIES IMPROVEMENT PROJECT (KPCIP PROJECT)**  
**DEVELOPMENT OF URBAN/GREEN SPACES AND PARKS; LOT-1: PEDESTRIANISATION OF OLD CITY BAZAR**  
**& DEVELOPMENT OF SHERWAN HILL PARK.**  
**Observation of CIU Team on Work Executed on Site**

With regard to your letter referencing Ref: KPCIP/PMCSC/RE/ATD/LOT-1/088, we hereby present our response as follows:

As delineated in our preceding letter denoted Ref: CEO/WSSCA/023/8443, the PMU and CIU personnel visited the project site on April 12, 2023. It was ascertained during the visit that the progress of steel reinforcement was farway sans the presence of approved drawings and a bar bending schedule. Notably, your acknowledgment in your correspondence confirms the issuance of the approved construction drawings on April 13, 2023.

2. As per your assertion in the aforementioned letter, the request for concrete placement on April 16, 2023 was purportedly received on April 14, 2023. Regrettably, the CIU personnel did not receive this information, notwithstanding our entreaty to the PMCSC personnel to duly apprise us of the timetable for the concrete activity.

3. Furthermore, it was explicitly mentioned in our antecedent communication, identified as Ref: CEO/WSSCA/023/8443, that the provision of steel laps at the column beam joint raised grave concerns. Attached herewith are the pictorial depictions for reference. We earnestly request an update regarding the rectification status of the aforementioned laps. Kindly furnish us with pictorial evidence should the rectification have been executed.

4. Regarding your statement that "PMCSC is not obliged to inform CIU or any individual in advance or during the commencement of any activity at the site," it is worth mentioning that all personnel affiliated with the CIU have already been duly apprised as part of the Employer's workforce, as highlighted in the letter referenced as (KPCIP/DT/CEC-EDCM/2022-23/7811-25). Moreover, both CIU and PMCSC personnel function harmoniously under the same roof, working cohesively towards the shared objective of supervising project activities and ensuring the quality of the ongoing work. Consequently, it is bewildering as to why the PMCSC personnel exhibit reluctance in disclosing the schedule of site activities to the CIU personnel.

CHIEF EXECUTIVE OFFICER

Water and Sanitation Services Company Abbottabad (WSSCA)  
Abbottabad

Copy Forwarded to;

1. Project Director (KPCIP) - PMU Peshawar
2. Director Technical - KPCIP - PMU Peshawar
3. Focal Person, CIU-Abbottabad, KPCIP
4. Infrastructure Engineer, CIU-Abbottabad, KPCIP
5. The Contracts Manager, CIU-Abbottabad, KPCIP
6. Project Design and Supervision coordinator (DTL), (PMCSC)
7. Contract Expert (PMCSC)
8. Contract & Claim Engineer (PMCSC)
9. Project Manager (M/s Reliable-JHK JV)
10. Office copy

Received  
15/06/2023

Received  
15/06/2023