



**WATER AND SANITATION SERVICES COMPANY  
ABBOTTABAD**

(Registered Under Section 42 of the Companies Ordinance 1984,  
Ph: 0992-9311048, Email: [wsscabbottabad@gmail.com](mailto:wsscabbottabad@gmail.com))



No. CEO/WSSCA/0231/ 9062

Date: 09/08/2023

To:

Project Director  
Project Management Unit (PMU)  
Khyber Pakhtunkhwa Cities Improvement Project,  
Peshawar.

Project: KHYBER PUKHTUNKHAWA CITIES IMPROVEMENT PROJECT 0CB/KPCIP/CW-01:

DEVELOPMENT OF URBAN/GREEN SPACES AND PARKS; LOT-1: PEDESTRIANISATION OF  
MARKET IN OLD CITY CENTRE: URBAN/GREEN SPACES INITIATIVES - DEVELOPMENT OF  
SHERWAN ADVENTURE FAMILY PARK.

Subject: Submission of Price Adjustment No. 01 (Covering IPC-01)

Reference: Letter no. KPCIP/DT/UGS/ATD/2023-24/519-523 dated July 31, 2023.


This is with reference to the above referred letter wherein Price Adjustment No. 01 covering the IPC No. 01 was submitted for verification and recommendation.

It is informed that the Base Index Rates were already notified by the Engineer. The Current Rates (each month) for the relevant items/materials identified/specified in Table of Adjustment Data were checked/verified and were found true to the relevant Applicable Indexes. Furthermore, Price Adjustment Factor for each month was calculated and accordingly Price Adjustment Amount was calculated as well. It was found that the total Price Adjustment Amount was true to the total amount in EPC certified by the Engineer. It is pertinent to mention here that the total amount of work done was evenly divided into number of days and therefore the Price Adjustment Amount for each month is dependent on number of days in that particular month. However, it would be more appropriate if the PMSCC certify the escalation amount for each month as per the actual work on site recorded in MPR or reported in accordance with the sub-clause 4.21 (Progress Report) and sub-clause 14.3 (Interim Payment Application).

The above is submitted for your information, record and further necessary action, please.

**Attachment:**

- Original Escalation Payment Certificate # 01 shared via letter Ref No: KPCIP/DT/UGS/Atd/2023-24/519-523 Dated: July 31, 2023

  
Chief Executive Officer  
Water and Sanitation Services Company,  
Abbottabad

Copy Forwarded to;

1. Project Director (PMU-KPCIP) LGE&RDD, Peshawar.
2. Director Technical (PMU-KPCIP), Peshawar.
3. The Engineer (PMSCC), Abbottabad.
4. Focal Person, CIU-Abbottabad, KPCIP, Abbottabad.
5. Infrastructure Engineer, CIU-Abbottabad, KPCIP, Abbottabad
6. The Contracts Manager, CIU-KPCIP, Abbottabad