

KHYBER PAKHTUNKHWA CITIES IMPROVEMENT PROJECT
PROJECT MANAGEMENT AND CONSTRUCTION SUPERVISION CONSULTANTS
MINCONSULT SDN BHD
JOINT VENTURE
CREATIVE ENGINEERING CONSULTANTS

Ref: KPCIP/PMSCS/RE/ATD/LOT-1/114

Date: 19th September 2023

Syed Fawad Aman
Project Manager
M/s Reliable-JHK (JV)
Sherwan Road, Near Shimla Hill Park
Abbottabad, KPK, Pakistan.

5/ Planning
Review of Report
Report completion
are actual or
contractor's
pace of work
is slow
Zhan
27 Sep 23

Project: **KHYBER PAKHTUNKHWA CITIES IMPROVEMENT PROJECT (KPCIP):**
OCB/KPCIP/CW-01: Development of Urban / Green Spaces and Parks: Lot-1:
Pedestrianization of Market in Old City Centre; and Urban / Green Space
Initiatives – Sherwan Adventure Family Park, Abbottabad.

Subject: **Rate of Progress pursuant to Sub Clause 8.6 of GCC/PCC.**

In reference to our previous communication regarding the slow pace of progress, I wish to highlight that the joint venture (JV) contractor has nearly come to a standstill in terms of on-site activities over the last three months. We have sent the JV contractor the specified drawings, as outlined in the attached table:

Progress status					
S.No	Drawing Title	Current Status	Issued on	% Completion	Current Status
Pedestrianization					
1	Pedestrianization of Market in Old City Center	Complete Drawing Issued	November-22	25%	No Activity
Sherwan Park					
2	Khyber Trail • Breast Wall • Retaining Wall • Drains • Culvert	Complete Drawing Issued	December-22	60%	No Activity
3	2. Cricket Ground • Retaining Structures	Complete Drawing Issued		75%	No Activity
4	Car Parking • Parking 1 • Parking 2	Complete Drawing Issued		75%	No Activity
5	Tuck Shop • Structural Drawing • Retaining Structure	Complete Drawing Issued		0%	No Activity
6	Cafeteria	Complete Drawing Issued		35%	Formwork for slab