



**GOVERNMENT OF KHYBER PAKHTUNKHWA**  
**CITY IMPLEMENTATION UNIT (CIU-ABBOTTABAD)**  
**KHYBER PAKHTUNKHWA CITIES IMPROVEMENT PROJECT**  
**LOCAL GOVERNMENT ELECTIONS & RURAL**  
**DEVELOPMENT DEPARTMENT**  
**82/3, Opposite AMC Mess, Hill Road, Abbottabad**  
[ciuatd@gmail.com](mailto:ciuatd@gmail.com)



Ref: KPCIP/CIU-ATD/CE/073

Date: 19/03/2024

To,

The Resident Engineer (Water Supply)  
PMCSC, Abbottabad.

**Project:** KHYBER PAKHTUNKHWA CITIES IMPROVEMENT PROJECT (KPCIP)-CW2-Lot 2  
WATER TREATMENT PLANT ABBOTTABAD

**Subject:** Unattainable Physical Progress as Per Work Program

As of March 15, 2024, our planned progress for the KPCIP Water Treatment Plant stood at 8.081%. However, JV contractor has only achieved 4.237% completion, indicating a substantial and concerning delay in contractual timeline.

It is imperative to address this alarming difference between planned and achieved progress immediately. Failure to do so may result in further setbacks to the project schedule.

The Resident Engineer (Water Supply) is requested to ensure that all necessary measures are taken to expedite the physical progress of WTP and mitigate this delay effectively.

*For G. J. J. J.*  
**Chief Engineer**  
City Implementation Unit (CIU),  
Abbottabad

Copy Forwarded to;

1. Project Director, PMU-KPCIP
2. Chief Executive Officer, WSSC Abbottabad
3. Director (Technical), PMU-KPCIP
4. Infrastructure Engineer (WATSAN), CIU – KPCIP, Abbottabad
5. Deputy Team Leader, PMCSC-KPCIP
6. Office file.

*For G. J. J. J.*  
**Chief Engineer**  
City Implementation Unit (CIU),  
Abbottabad