



AM/ Planning
Review the decisions &
Draft Letter/ Brief required
and ~~the~~ implement the
decisions.

OFFICE OF THE
COMMISSIONER HAZARA DIVISION
ABBOTTABAD

No. 42/4/ AD/ACD/CHD(Dev)/ 7358-63
Dated Abbottabad: 10/07/2023

IE (Sum)
Please draft
a case as required
under decision No. 4
of the minutes
8/2/2023

MINUTES OF THE MEETING REGARDING PROGRESS REVIEW OF KPCIP PROJECTS IN ABBOTTABAD.

A meeting regarding the Progress Review of the Khyber Pakhtunkhwa Cities Improvement Projects was held on 12/06/2023 at 1430 hours under the chairmanship of Commissioner Hazara Division. The following attended the meeting.

1. The Commissioner, Hazara Division, Abbottabad.
2. The Deputy Commissioner, Abbottabad.
3. The Chief Executive Officer, WSSCA Abbottabad.
4. Focal Person Consultant, KPCIP, Abbottabad.
5. Residential Engineer's of the Projects.

After recitation of Holy Quran, the Chair welcomed the participants and apprised the forum regarding the subject matter of the meeting. The Chair asked the Focal Person from WSSCA for KPCIP to brief about the progress of the different schemes being executed in Abbottabad under KPCIP.

Mr. Mohsin Shehzad, Focal Person of the KPCIP Abbottabad briefed that different schemes are executed under KPCIP in Abbottabad. At present, the schemes which are physically under progress include pedestriazation of old Bazaar, Abbottabad, construction of Sherwan Adventure Park, Upgradation of Chona Water Tank, Water treatment Plant and Upgradation of Water Supply from Phalkoi/Jandar Bari to Abbottabad. Others schemes such as integrated solid waste management system having landfill site and construction of waste treatment plant are under initial process.

Regarding pedestriazation of old Bazaar, cable bunching has been carried out alongwith installation of aluminum doors at entrance of Gol Mandi.

As for as Sherwan Adventure Park is concerned, same is being constructed in 700 Kanal land. The fencing of the same is under process while basement of the restaurant has been completed alongwith first floor of cafeteria, moreover, leveling of the track has been completed alongwith breast /retaining walls of the track. In addition to this, leveling of the cricket ground in the park has also been completed.

Regarding the Upgradation of water supply scheme, the Focal person for KPCIP Abbottabad briefed that out of 11 water tanks site, 07 have been finalized where rates with owners has been fixed through private negotiation, while owners of remaining 04 sites are unwilling to offer the land for the subject purpose.

Focal Person, KPCIP informed the forum that at present physical progress of KPCIP schemes stands at 10% against the target of 36% which is quite below the target.

The Chief Executive Officer, WSSCA proposed that prioritization of the solid treatment plants and Dhamtor landfill site may be done in the best interest of public as alternate landfill site at Dhamtor is required well before conversion of

