



KHYBER PAKHTUNKHWA CITIES IMPROVEMENT PROJECT
PROJECT MANAGEMENT AND CONSTRUCTION SUPERVISION CONSULTANTS
MINCONSULT SDN BHD
JOINT VENTURE
CREATIVE ENGINEERING CONSULTANTS



Ref: KPCIP/PMCSC/RE-ATD/CW-02/Lot-2/064

Date: 3rd November 2023

To,

The Project Manager
ZKB-M/S T.T. SH-INSAAAT LIMITED LIABILITY COMPANY (JV)
Abbottabad

64

Project: ADB LOAN 4160-PAK & LOAN 8412-PAK (AIIB CO-FINANCING); KHYBER PAKHTUNKHWA CITIES IMPROVEMENT PROJECT (KPCIP); OCB-KPCIPCW-02 Procurement of Works for improvements/Construction of Water Supply System: LOT-2; Rehabilitation and upgradation of Water Supply to WTP with SCADA in Abbottabad Including New Water Treatment Plant, Abbottabad.

Subject: Submission of Bar Bending Schedule (B.B.S) for Distribution Chamber (Bill No.01).


Reference: 1. Your Letter No. ZKB-T. T Sh. INSAAT(JV).KPCIP/LOT-2.Abbottabad/LGE&RDD/ 2023/24 Dated: 15th September 2023

With reference to your above letter, your submitted BBS is approved with the following corrections:

1. Numbers of bar in slab needs to be corrected as shown in the attached table.
2. The length of bend at 90 degrees of dowel of wall is 18 x Dia of bar (minimum).
3. The column showing Dia be replaced with Dia in millimeter.
4. The 13mm & 19mm bar be replaced with 12mm & 20mm respectively.
5. Chairs in reinforcement are not payable as per technical specification.

So, the submitted BBS is approved with the above corrections. Please continue the construction activities & resubmit the bar bending schedule for our approval.

Your Sincerely,


Engr. Said Afsar
The Engineer/Resident Engineer
Water Supply System (Abbottabad)
PMCSC-KPCIP

Cc:

1. Project Director (PMU-KPCIP, LGE&RDD).
2. Director Technical (PMU-KPCIP, LGE&RDD).
3. Team Leader (PMCSC-KPCIP)
4. Chief Quantity Surveyor (PMCSC-KPCIP)
5. Chief Executive Officer, (WSSCA)
6. **Focal Person (CIU-Abbottabad)**
7. Office File