


KHYBER PAKHTUNKHWA CITIES IMPROVEMENT PROJECT

PROJECT MANAGEMENT AND CONSTRUCTION SUPERVISION CONSULTANTS

MINCONSULT SDN BHD

JOINT VENTURE





Ref: KPCIP/PMCSC/RE-ATD/CW-02/Lot-2/084

Date: 22nd November 2023

To.

152

The Project Manager ZKB-M/S T.T. SH-INSAAT LIMITED LIBALITY COMPANY (JV)

Abbottabad

Project:

ADB LOAN 4160-PAK & LOAN 8412-PAK (AIIB CO-FINANCING): KHYBER

PAKHTUNKHWA CITIES IMPROVEMENT PROJECT (KPCIP); OCB-KPCIPCW-02 Procurement of Works for improvements/Construction of Water Supply System: LOT-2: Rehabilitation and upgradation of Water Supply to WTP with SCADA in

Abbottabad Including New Water Treatment Plant, Abbottabad.

Subject:

Pending Issuance of IFC Drawings for Protection Walls on Both Left & Right Sides

of Critical Structures.

1. Your Letter No. ZKB-T. T Sh. INSAAT(JV).KPCIP/LOT-2.Abbottabad/LGE&RDD/

2023/111 Dated: 21st November 2023

With reference to your above letter, attached is the IFC drawing no. CEC-WTP-ABT-1711 & CEC-WTP-ABT-1712 showing RCC retaining wall to be constructed along the outer edge of admin block & chemical building. The purpose of retaining wall is to strengthen the outer four columns each in above buildings.

Please note that you have already placed lean concrete for 8 No_s. column each in the above buildings i.e., Admin block & Chemical building, as such we don't see any delay to your construction work as of to date. However, you are instructed to immediately submit the request for fixing of steels for the columns where lean concrete has already been placed.

Your Sincerely,

The Engineer/Resident Engineer Water Supply System (Abbottabad)

PMCSC-KPCIP

Cc:

Project director (PMU-KPCIP, LGE&RDD).

2. Director Technical, (PMU-KPCIP, LGE&RDD).

Team Leader (PMCSC-KPCIP).

4. Project Design and Supervision Coordinator (DTL), (PMCSC-KPCIP)

Contract & Claim Engineer (PMCSC-KPCIP)

Chief Executive Officer, (WSSCA).

Focal Person (CIU-Abbottabad)

Office Copy