

## KHYBER PAKHTUNKHWA CITIES IMPROVEMENT PROJECT MINCONSULT SDN BHD JOINT VENTURE CREATIVE ENGINEERING CONSULTANTS (PMCSC)



Ref: KPCIP/PMCSC/RE-ATD/CW-02/Lot-1/004

Date: 24th June, 2023

To.

The Chief Executive Officer Water and Sanitation Services Company Abbottabad

Project:

ADB LOAN 4160-PAK & LOAN 8412-PAK(AIIB CO-FINANCING):KHYBER PAKHTUNKHWA CITIES IMPROVEMENT PROJECT (KPCIP); OCB-KPCIP CW-02 PROCUREMENT OF WORKS FOR IMPROVEMENTS/CONSTRUCTION OF WATER

SUPPLY SYSTEM:

Lot-1; Rehabilitation and Upgradation of water supply system to WTP with SCADA in Abbottabad including:(a) Rehabilitation or Provision of Water Storage

Reservoirs:(b) New Distribution Network: (c) Intake Structure including

Transmission Main & Associated Structures

Subject:

**Shifting of Water Reservoirs Locations** 

Reference:

CEO/WSSCA/023/8640

Dated: 12th June 2023

Dear Sir,

With reference to your above letter our progress on the shifting of water reservoir location is as under:

- 1. The schedule visit to Nallah & Nagaki i.e., tank no. 8 & 13 could not be conducted on 14/6/2023 due to unavailability of CIU sub-Engineer who was busy with NHA Islamabad.
- 2. Field visit to above locations was conducted on 15/6/2023 with Infrastructure Engineer, Contract Engineer & Sub Engineer of CIU including a Representative of Revenue department. As per staff member of revenue he has to verify the land from Tehsil Officer revenue which is still awaited.
- 3. The field visit to tank no. 2,5,6 & 12 was conducted on 23/6/2023 with two Sub-Engineer & GIS Officer (CIU) & two Inspector of WSSCA. The owners of the identified land were not in favor of selling the land to WSSCA and as such survey of the land could not be carried out.

We hope the above explanation clarify the situation for you.

Your Sincerely

Engr. Said Afsar

The Engineer/Resident Engineer Water Supply Scheme (Abbottabad)

PMCSC - KPCIP

PMCSC Office Abbottabad: AL Haj Raja Munsif Cottage, Ihtisham Colony Nawanshehr ATD, Pakistan Email ID: said.afsar@cec.org.pk



